BILL NO. S-91-05-27

SPECIAL ORDINANCE NO. S-137-91

AN ORDINANCE approving Change Order No. #1, RES. #6175-91, HOAGLAND AVENUE RESURFACING with WAYNE ASPHALT & CONSTRUCTION COMPANY in connection with the Board of Public Works and Safety of the City of Fort Wayne, Indiana.

NOW, THEREFORE BE IT ORDAINED BY THE COMMON COUNCIL OF THE CITY OF FORT WAYNE, INDIANA;

SECTION 1. That Change Order No. #1, RES. #6175-91, HOAGLAND AVENUE RESURFACING with WAYNE ASPHALT & CONSTRUCTION COMPANY in connection with the Board of Public Works and Safety, for:

is necessary to show a reflection of quantities used to complete project and to add the items of concrete removal, curb removal, new concrete sidewalk, new concrete wingwalk and new concrete. Water cuts which were made over winter in the proposed resurfacing limits added quantities to pavement removal and #5D base. (Cuts repaired under this conflict will not need to be bid out later by water). Conflicts with existing underground utilities, we were forced to deviate from original plans which caused an increase in the number of drainage structures required to be installed.

involving a net increase of Four Thousand Three Hundred Sixty-Seven and 16/100 Dollars ($4,367.16), all as more particularly set forth in the specifications, and which is on file with the Office of the Board of Public Works and Safety and is by reference incorporated herein, made a part hereof, and is hereby in all things ratified, confirmed and approved.

SECTION 2. That this Ordinance shall be in full force and effect from and after its passage and any and all necessary approval by the Mayor.

Janet G. Bradbury
Councilmember

APPROVED AS TO FORM
AND LEGALITY

J. Timothy McCaulay
J. Timothy McCaulay, Corporation Counsel

PROJECT: HOAGLAND AVE. RESURFACING RES. NO: 6175-90 CONTRACTOR: WAYNE ASPHALT

CONTRACT COST ANALYSIS B.O: 117-90 DATE: 4-13-91

ITEM NO.	MATERIAL	PLAN QUANT.	ACTUAL QUANT.	UNIT PRICE ($)	CHANGE DECREASE	CHANGE INCREASE	TOTAL COST ACTUAL	TOTAL COST PLAN
1.	Pavement removal	200	227	6.00	0.00	162.00	1362.00	$1,200.00
2.	HAC 50 base	70	88.37	30.00	0.00	551.10	2651.10	$2,100.00
3.	HAC 11 binder	225	235.39	32.00	0.00	332.48	7532.48	$7,200.00
4.	HAC A-2 surface	250	289.37	34.00	0.00	318.58	9818.58	$8,500.00
5.	J&C sealer	0.5	0.87	1000.00	0.00	370.00	870.00	$500.00
6.	Adjust water valve	6	5	100.00	100.00	0.00	500.00	$600.00
7.	Adjust manhole	3	7	175.00	0.00	700.00	1225.00	$525.00
8.	Adjust catch basin	1	0	375.00	375.00	0.00	0.00	$375.00
9.	New inlet Type I-C	3	6	925.00	0.00	2775.00	5550.00	$2,775.00
10.	New CB Type I-C	2	1	1750.00	1750.00	0.00	1750.00	$3,500.00
11.	12" RCP Type IV	50	53	13.00	0.00	39.00	689.00	$650.00
12.	Concrete Removal	0	23	10.00	0.00	230.00	230.00	$0.00
13.	Curb Removal	0	27	5.00	0.00	135.00	135.00	$0.00
14.	New Concrete Sidewalk (4")	0	7	25.00	0.00	175.00	175.00	$0.00
15.	New Concrete Wingwalk	0	16	30.00	0.00	480.00	480.00	$0.00
16.	New Concrete Curb	0	27	12.00	0.00	324.00	324.00	$0.00
					0.00	0.00	0.00	$0.00
				TOTALS:	$2,225.00	$6,592.16	$32,292.16	$27,925.00
				DIFFERENCE:	$0.00	$4,367.16	$4,367.16	$0.00

CHANGE ORDER

Change Order No. 1
Project No.
Name of Project HOAGLAND AVENUE RESURFACING

Resolution No. 6175-90
Board Order No. 117-90
Date 5/13/91

To: WAYNE ASPHALT & CONSTRUCTION CO.
(Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change Material	Unit Price	Change in Contract Price Decrease	Increase
		SEE ATTACHED SHEET			
		Total Decrease		$2,225.00	
		Total Increase			$6,592.16
		Net (~~Decrease~~) (Increase) Contract Price			$4,367.16

The sum of $ 4,367.16 is hereby (added to) (~~deducted from~~) the total contract price, and the final contract price shall be adjusted as follows:

Original Contract Price	$ 27,923.00
Current Contract Price Adjusted by Previous Change Order	$
New Contract Price Including this Change Order	$ 32,292.16

The time provided for completion in the contract for this project is (unchanged) (~~increased~~) (~~decreased~~) by _____ calendar days due to this Change Order. The date for completion of all work shall be _____. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: _____ (Chief Asst. Engineer) Date 5/13/91

Accepted by: _____ (Contractor) Date 5/13/91

Approved by: _____ (City Engineer) Date 5-13-91

Approved by: _____ (Owner) Date 5/15/91

Attested by: _____ Date 5/15/91

Read the first time in full and on motion by Bradbury, seconded by Redd, and duly adopted, read the second time by title and referred to the Committee on Public Works (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Conference ~~Room 128, City-County~~ Building, Fort Wayne, Indiana, on _____, the _____, day of _____, 19__, at _____ o'clock ___.M.,E.S.T.

DATED: 5-28-91

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Read the third time in full and on motion by Bradbury, seconded by Redd, and duly adopted, placed on its passage. ~~PASSED~~ LOST by the following vote:

	AYES	NAYS	ABSTAINED	ABSENT
TOTAL VOTES	7			2
BRADBURY	✓			
BURNS	✓			
EDMONDS	✓			
GiaQUINTA				✓
HENRY	✓			
LONG				✓
REDD	✓			
SCHMIDT	✓			
TALARICO	✓			

DATED: 6-11-91

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as ~~(ANNEXATION)~~ ~~(APPROPRIATION)~~ ~~(GENERAL)~~ (SPECIAL) ~~(ZONING MAP)~~ ORDINANCE ~~RESOLUTION~~ NO. S-137-91 on the 11th day of June, 19 91.

ATTEST
Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

SEAL
Samuel J. Talarico
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 12th day of June, 19 91, at the hour of 1:30 o'clock P.M.,E.S.T.

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 13th day of June, 19 91, at the hour of 10:30 o'clock A.M.,E.S.T.

PAUL HELMKE
PAUL HELMKE, MAYOR

Admn. Appr.

TITLE OF ORDINANCE: Change Order #1, Res. #6175-91, Hoagland Avenue Resurfacing

DEPARTMENT REQUESTING ORDINANCE: Board of Public Works

SYNOPSIS OF ORDINANCE:

EFFECT OF PASSAGE: Change Order #1 for Res. #6175-91, Hoagland Avenue is necessary to show a reflection of quantities used to complete project and to add the items of concrete removal, curb removal, new concrete sidewalk, new concrete wingwalk and new concrete. Water cuts which were made over winter in the proposed resurfacing limits added quantities to pavement removal and #5D base. (Cuts repaired under this conflict will not need to be bid out later by water). Conflicts with existing underground utilities, we were forced to deviate from original plans which caused an increase in the number of drainage structures required to be installed. Wayne Asphalt & Construction Company is the contractor.

S-91-05-27

EFFECT OF NON PASSAGE: To facilitate completion of project.

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGs) $4,367.16 increase

ASSIGNED TO COMMITTEE:

BILL NO. S-91-05-27

REPORT OF THE COMMITTEE ON PUBLIC WORKS

JANET G. BRADBURY, CHAIRPERSON
CLETUS R. EDMONDS, VICE CHAIRMAN
GiaQUINTA, REDD, HENRY

WE, YOUR COMMITTEE ON PUBLIC WORKS TO WHOM WAS REFERRED AN (ORDINANCE) ~~(RESOLUTION)~~ approving Change Order #1, RES. #6175-91, HOAGLAND AVENUE RESURFACING with WAYNE ASPHALT & CONSTRUCTION COMPANY in connection with the Board of Public Works and Safety of the City of Fort Wayne, Indiana

HAVE HAD SAID (ORDINANCE) ~~(RESOLUTION)~~ UNDER CONSIDERATION AND BEG LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID (ORDINANCE) ~~(RESOLUTION)~~

DO PASS	DO NOT PASS	ABSTAIN	NO REC
C R Edmonds			

DATED: 6-11-91.

Sandra E. Kennedy
City Clerk